

October 3, 2017

LIFE UNIVERSITY STUDENT HOUSING

OWNER

Life University
1200 Barclay Circle
Marietta, GA 30060

ARCHITECT

Collins, Cooper, Carusi Architects
3991 Peachtree Road NE
Suite 400
Atlanta, GA 30326



Reputation is Everything

Prepared by Choate Construction Company
Dave Blanchard, Project Manager
678.892.1269
dblanchard@choateco.com

October 3, 2017

LIFE UNIVERSITY STUDENT HOUSING

Monthly Update: September 1, 2017 – September 30, 2017

TABLE OF CONTENTS

- 1 Work Completed this Month with Photos
- 2 Narrative of Work to be Completed Next Month
- 3 Schedule Summary
- 4 Project Cost Summary
- 5 Submittal Log
- 6 RFI Log
- 7 Change Order Proposal Log
- 8 Schedule Update



Reputation is Everything

Work Completed This Month

The work completed during the month September included the asbestos abatement and demolition of building 1156 and the pool structure. The unforeseen rock was addressed and blasting began on 9/20/2017.

<u>Activity Description</u>	<u>Percent Complete</u>
Abatement	100%
Demolition of existing buildings	90%
Sediment Pond	25%
Blasting Rock	50%
Rock Removal	5%

Demolition of building 1156



Monthly Update September 1, 2017 – September 30, 2017

Rock Drill Rig



Photo across site



Partially excavated sediment pond**Work To Be Completed Next Month**

The work to be included next month includes blasting rock (through October 6, 2017), completing phase I erosion control (sediment pond), continue removing existing asphalt, cut/fill earthwork operations, the building pad installation and begin foundations.

<u>Activity Description</u>	<u>Projected % Complete by Months End</u>
Abatement	100%
Demolition of existing buildings	100%
Sediment Pond	100%
Cut/Fill/Haul Off	20%
Building Pad Installation	10%
Building Pad	100%
Foundations	50%
Storm Sewer	10%

Schedule Summary

. We have had the following schedule impacts to date:

1. Issuance of demolition permits to continue with abatement: 7/10/2017 to 7/27/2017
2. Phase II information and demo permits for 1156 and pool: 8/21/17 to 9/11/2017
3. Rock (blast rock) discovery and removal: 8/17/2017 to 9/15/17 (project finish date).

The cumulative schedule impact of these three issues has delayed the start of foundations from 9/5/2017 until 10/13/2017. This equates to 39 calendar days. That projects to a new substantial completion date of 10/11/2018. We are attaching an updated schedule progress schedule to illustrate the impacts.

We have created a recovery schedule to overcome these challenges. With some acceleration of the concrete related activities and the underground MEP, we have been able to recover some of the time that is addressed above.

Cost Summary

Current GMP	\$22,833,124.00
Approved Changes	
COP No. 01- Bldg 1156 abatement	\$ 64,539.00
Cop No. 02 – Blast Rock & Removal	\$ 128,134.23
New Contract Amount	<u>\$23,025,797.23</u>

We are currently 0.0084% over the GMP budget. The overage is a result of the discovery of blast rock and the Phase I environmental report for building 1156 identifying asbestos in all of the drywall within the building. The cost to remove the drywall exceed the allowance of \$5,650.00.



Choate Construction

Submittals

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
331116 Water Distribution (croy	331116-1	0	Water Distribution	Product Information	Closed	Grizzle Grading & Excavating, Inc.	08/08/2017	Vernon Grizzle	08/08/2017		Knetzger, Kelly (Croy Engineering)	Approved	08/23/2017	09/12/2017	08/23/2017	
312500 Erosion and Sediment Controls (croy	312500-1	0	Erosion and Sediment Control	Product Information	Closed	Grizzle Grading & Excavating, Inc.	08/08/2017	Vernon Grizzle	08/08/2017		Knetzger, Kelly (Croy Engineering)	Approved	09/12/2017	09/12/2017	08/23/2017	09/12/17
142400 Hydraulic Elevators	142400-2	0	142400.02 Elevators (Shop Drawings)		Open		09/25/2017		09/25/2017	Dave Blanchard (Choate Construction Company - Atlanta)	Patel, Jay (Collins Cooper Carusi Architects)	Revise and Resubmit	09/25/2017	09/27/2017	10/09/2017	
142400 Hydraulic Elevators	142400-1	0	142400.01 Elevators (Design Selections)	Product Information	Open		09/25/2017		09/25/2017	Dave Blanchard (Choate Construction Company - Atlanta)	Patel, Jay (Collins Cooper Carusi Architects)	Revise and Resubmit	09/25/2017	09/27/2017	10/09/2017	
051200 Structural Steel	051200-1	0	Anchor Bolt Plan (Shop Drawing)	Shop Drawing	Open	Steel Fab, Inc.	09/22/2017	Jason Romine	09/22/2017	Emanuel Dial (Structural Consulting Group, LLC)	Patel, Jay (Collins Cooper Carusi Architects) Dial, Emanuel (Structural Consulting Group, LLC) Patel, Jay (Collins Cooper Carusi Architects)	Forwarded For Review Pending Pending	09/29/2017	09/27/2017	10/10/2017	



Choate Construction

Printed on Tue Oct 3, 2017 at 07:09 am EDT

Job #: 1105-17 Life University Student Housing
1135 Barclay Circle
Marietta, Georgia 30060

RFI LOG

#	Subject	Status	Responsible Contractor	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact	Received From
17	Beam height for tube steel above lounge windows in wood framing	Open	Choate Construction Company - Atlanta	Patel, Jay (Collins Cooper Carusi Architects)	09/26/2017	Dave Blanchard	09/29/2017		Patel, Jay (Collins Cooper Carusi Architects)		No		No	Blanchard, Dave (Choate Construction Company - Atlanta)
16	The column line designations differ between the A's and S's	Open	Choate Construction Company - Atlanta	Patel, Jay (Collins Cooper Carusi Architects)	09/26/2017	Dave Blanchard	09/29/2017		Patel, Jay (Collins Cooper Carusi Architects)		No		No	Blanchard, Dave (Choate Construction Company - Atlanta)
15	"HA" panel shown twice on Normal Power Riser Diagram	Closed	Choate Construction Company - Atlanta	Frazier, David (Jordan & Skala Engineers)	09/20/2017	Dave Blanchard	09/23/2017	09/28/17		Level 1	No		Yes (Unknown)	Blanchard, Dave (Choate Construction Company - Atlanta)
14	Elevator Machine Room Elevation & Access	Closed	Choate Construction Company - Atlanta	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/19/2017	09/29/17			TBD		TBD	DeCarlo, Paul (Choate Construction Company - Atlanta)
13	Foundation Drain Piping Routing	Open	Choate Construction Company - Atlanta	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/19/2017		Morrison, Jeff (Collins Cooper Carusi Architects)		TBD		TBD	None
12	Gas Line to Emergency Generator	Closed	Gill Plumbing	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/28/2017	09/28/17			TBD		TBD	None
11	Aluminum Sunshade Details	Open	Choate Construction Company - Atlanta	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/19/2017		Morrison, Jeff (Collins Cooper Carusi Architects)		No		Yes (Unknown)	DeCarlo, Paul (Choate Construction Company - Atlanta)
10	Power to Existing Light Poles	Open	Choate Construction Company - Atlanta	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/22/2017		Morrison, Jeff (Collins Cooper Carusi Architects)	West Parking Area	TBD		TBD	DeCarlo, Paul (Choate Construction Company - Atlanta)
9	Loading Dock Entry Door	Closed	Choate Construction Company - Atlanta	Morrison, Jeff (Collins Cooper Carusi Architects)	09/14/2017	Dave Blanchard	09/19/2017	09/20/17			No		TBD	DeCarlo, Paul (Choate Construction Company - Atlanta)
8	Site Cast in Place wall designs for wall taller than 48"	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			Yes (Unknown)		Yes (Unknown)	None
7	Beam to column information requested	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			No		No	None
6	Column locations needed	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			No		No	None
5	Provide channel radius	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/28/17			No		No	None



Choate Construction

Printed on Tue Oct 3, 2017 at 07:09 am EDT

Job #: 1105-17 Life University Student Housing
1135 Barclay Circle
Marietta, Georgia 30060

#	Subject	Status	Responsible Contractor	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact	Received From
4	Grid information requested	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			No		No	None
3	Provide interior beam slope information	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			Yes (Unknown)		No	None
2	Steel column base plate conflicts	Closed	Choate Construction Company - Atlanta	Dial, Emanuel (Structural Consulting Group, LLC)	09/12/2017	Dave Blanchard	09/15/2017	09/20/17			Yes (Unknown)		No	None
1	Mechanical equipment support frames	Closed	Choate Construction Company - Atlanta	Okten, Fatih (Structural Consulting Group, LLC)	09/07/2017	Dave Blanchard	09/10/2017	09/26/17			No		Yes (Unknown)	Blanchard, Dave (Choate Construction Company - Atlanta)

CHOATE CONSTRUCTION COMPANY
CHANGE ORDER LOG
1105-17

LIFE UNIVERSITY STUDENT HOUSING

C.O.P. NO.	DESCRIPTION	DATE SUBMITTED TO OWNER	DATE APPROVED BY OWNER	AMOUNT SUBMITTED	AMOUNT APPROVED	TIME EXT.	A.I.A. C.O. NO.	COMMENTS
1	Abatement and demolition of 1156 and Pool Building	08/31/2017	08/31/2017	\$64,538.87	\$64,538.87	21		The additional scope of work included herein will require an extension of time of 21 days. *Extension of time is still under review.
2	Blasting Rock and related costs	09/14/2017	09/18/2017	\$128,134.23	\$128,134.23	0		
3	Choate Construction Co. Payment Method Agreeeme	09/29/2017		\$0.00		0		
Totals				\$192,673.10	\$192,673.10			
Original Contract					<u>\$22,833,124.00</u>			
<u>Current Contract Amount:</u>								

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
1	Preconstruction	153 days	Tue 2/28/17	Tue 10/3/17	Tue 2/28/17	Tue 10/3/17	Tue 2/28/17	NA	98%	0 days		
2	Programming and Schematic Design Phase	19 days	Tue 2/28/17	Fri 3/24/17	Tue 2/28/17	Fri 3/24/17	Tue 2/28/17	Fri 3/24/17	100%	0 days		4,6,7
3	Civil design for interim pricing	21 days	Tue 2/28/17	Tue 3/28/17	Tue 2/28/17	Tue 3/28/17	Tue 2/28/17	Tue 3/28/17	100%	0 days	2SS	4FS-
4	Interim budget update	10 days	Tue 3/28/17	Mon 4/10/17	Tue 3/28/17	Mon 4/10/17	Tue 3/28/17	Mon 4/10/17	100%	0 days	2,3FS-1 day	5FS-
5	Review updated pricing	1 wk	Mon 4/10/17	Fri 4/14/17	Mon 4/10/17	Fri 4/14/17	Mon 4/10/17	Fri 4/14/17	100%	0 days	4FS-1 day	
6	Design Development Phase	5 wks	Mon 3/27/17	Fri 4/28/17	Mon 3/27/17	Fri 4/28/17	Mon 3/27/17	Fri 4/28/17	100%	0 days	2	10,11
7	Civil design for LDP submittal	43 days	Wed 3/29/17	Fri 5/26/17	Wed 3/29/17	Fri 5/26/17	Wed 3/29/17	Fri 5/26/17	100%	0 days	3	8FS-
8	Permit - site package	6 wks	Fri 5/26/17	Mon 7/10/17	Fri 5/26/17	Mon 7/10/17	Fri 5/26/17	Mon 7/10/17	100%	0 days	7FS-1 day	9
9	LDP Permit issuance	0 days	Mon 7/10/17	Mon 7/10/17	Mon 7/10/17	Mon 7/10/17	Mon 7/10/17	Mon 7/10/17	100%	0 days	8	92
10	GMP pricing	15 days	Fri 5/19/17	Fri 6/9/17	Fri 5/19/17	Fri 6/9/17	Fri 5/19/17	Fri 6/9/17	100%	0 days	6,7FS-6 days	11
11	Review GMP pricing	2 days	Mon 6/12/17	Tue 6/13/17	Mon 6/12/17	Tue 6/13/17	Mon 6/12/17	Tue 6/13/17	100%	0 days	10	14,15
12	Finalize bond pricing / closing documents	1 wk	Mon 6/12/17	Fri 6/16/17	Mon 6/12/17	Fri 6/16/17	Mon 6/12/17	Fri 6/16/17	100%	0 days	11FS-2 days	13
13	Closing	1 wk	Mon 6/19/17	Fri 6/23/17	Mon 6/19/17	Fri 6/23/17	Mon 6/19/17	Fri 6/23/17	100%	0 days	12	14FF
14	Execute GMP contract	1 wk	Mon 6/19/17	Fri 6/23/17	Mon 6/19/17	Fri 6/23/17	Mon 6/19/17	Fri 6/23/17	100%	0 days	11,13FF	85FS
15	Building Permit Drawing Package	9 wks	Fri 4/28/17	Fri 6/30/17	Fri 4/28/17	Fri 6/30/17	Fri 4/28/17	Fri 6/30/17	100%	0 days	6FS-1 day	16,21
16	Submit for Building Permit	1 day	Mon 7/3/17	Mon 7/3/17	Mon 7/3/17	Mon 7/3/17	Mon 7/3/17	Mon 7/3/17	100%	0 days	15	17
17	Building Permit Review	8 wks	Wed 7/5/17	Tue 8/29/17	Wed 7/5/17	Tue 8/29/17	Wed 7/5/17	Tue 8/29/17	100%	0 days	16	18FS
18	Building Permit Issuance	0 days	Wed 8/30/17	Wed 8/30/17	Wed 8/30/17	Wed 8/30/17	Wed 8/30/17	Wed 8/30/17	100%	0 days	17FS+1 day	117
19	Building Permit Package Pricing Check	3 wks	Mon 7/3/17	Mon 7/24/17	Mon 7/3/17	Mon 7/24/17	Mon 7/3/17	Mon 7/24/17	100%	0 days	15	20
20	Review Building Permit Package Pricing	1 wk	Tue 7/25/17	Mon 7/31/17	Tue 7/25/17	Mon 7/31/17	Tue 7/25/17	Mon 7/31/17	100%	0 days	19	
21	Complete Construction Documents	8 wks	Thu 7/6/17	Wed 8/30/17	Thu 7/6/17	Wed 8/30/17	Thu 7/6/17	Wed 8/30/17	100%	0 days	15FS+2 days	22
22	CD's pricing confirmation	15 days	Thu 8/31/17	Thu 9/21/17	Thu 8/31/17	Thu 9/21/17	Thu 8/31/17	Thu 9/21/17	100%	0 days	21	24,25
23	Review updated pricing	1 wk	Fri 9/22/17	Thu 9/28/17	Fri 9/22/17	Thu 9/28/17	Fri 9/22/17	NA	0%	0 days	22	24
24	Incorporate CD's into GMP contract	3 days	Fri 9/29/17	Tue 10/3/17	Fri 9/29/17	Tue 10/3/17	NA	NA	0%	0 days	22,23	
25	Procurement	115 days	Mon 6/26/17	Thu 12/7/17	Mon 6/26/17	Thu 12/7/17	Mon 6/26/17	NA	65%	0 days		
84	Construction	351 days	Wed 7/5/17	Mon 10/1/18	Wed 7/5/17	Wed 11/21/18	Wed 7/5/17	NA	3%	0 days		
85	Notice to Proceed	0 days	Wed 7/5/17	Wed 7/5/17	Wed 7/5/17	Wed 7/5/17	Wed 7/5/17	Wed 7/5/17	100%	0 days	14FS+7 days	87
86	Demo & Sitework	290 days	Thu 7/6/17	Thu 7/5/18	Thu 7/6/17	Mon 8/27/18	Thu 7/6/17	NA	33%	0 days		
87	Locate utilities	5 days	Thu 7/6/17	Wed 7/12/17	Thu 7/6/17	Wed 7/12/17	Thu 7/6/17	Wed 7/12/17	100%	0 days	85	89,88
88	Install Perimeter Fencing/Screening	1 day	Mon 7/10/17	Fri 7/14/17	Tue 8/8/17	Tue 8/8/17	Tue 8/8/17	Tue 8/8/17	100%	21 days	87SS+2 days	91FS
89	Install safety signage	2 days	Thu 7/13/17	Fri 7/14/17	Thu 7/13/17	Fri 7/14/17	Thu 7/13/17	Fri 7/14/17	100%	0 days	87	90SS
90	Install erosion control	5 days	Thu 7/13/17	Wed 7/19/17	Mon 8/14/17	Fri 8/18/17	Mon 8/14/17	Fri 8/18/17	100%	22 days	89SS	94,95
91	Abatement	5.4 wks	Mon 7/10/17	Fri 8/4/17	Thu 7/27/17	Fri 9/8/17	Thu 7/27/17	Fri 9/8/17	100%	13 days	88FS-5 days	92SS
92	Demolition	3.8 wks	Mon 7/24/17	Fri 8/18/17	Mon 8/7/17	Fri 9/15/17	Mon 8/7/17	Fri 9/15/17	100%	10 days	90,91SS+2 wks	94FS

Schedule Update: October 3, 2017

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
93	Blast and Remove Rock	10 days	NA	NA	Thu 9/21/17	Wed 10/4/17	Thu 9/21/17	NA	0%	0 days		94
94	Clear and grade	2 wks	Mon 8/14/17	Fri 8/25/17	Thu 10/5/17	Wed 10/18/17	NA	NA	0%	37 days	90,92FS-1 wk,	96,9
95	Building pad	2 wks	Mon 8/21/17	Fri 9/1/17	Thu 10/12/17	Wed 10/25/17	NA	NA	0%	37 days	94FS-1 wk	104
96	Install storm drainage	15 days	Mon 8/28/17	Mon 9/18/17	Thu 10/19/17	Wed 11/8/17	NA	NA	0%	37 days	94	97FS
97	Install site utilities	15 days	Tue 9/12/17	Mon 10/2/17	Thu 11/2/17	Wed 11/22/17	NA	NA	0%	37 days	96FS-5 days	98
98	Curbs, base & binder	3 wks	Tue 10/3/17	Mon 10/23/17	Mon 11/27/17	Fri 12/15/17	NA	NA	0%	37 days	97	99
99	Hardscape	4 wks	Wed 5/9/18	Wed 6/6/18	Mon 7/2/18	Mon 7/30/18	NA	NA	0%	37 days	98,114,161	100F
100	Landscape	4 wks	Thu 5/31/18	Wed 6/27/18	Tue 7/24/18	Mon 8/20/18	NA	NA	0%	37 days	99FS-1 wk	101
101	Final Paving	1 wk	Thu 6/28/18	Thu 7/5/18	Tue 8/21/18	Mon 8/27/18	NA	NA	0%	37 days	100	255
102	Structure & Skin	171 days	Tue 9/5/17	Tue 5/8/18	Thu 10/26/17	Fri 6/29/18	NA	NA	0%	37 days		
103	Dining Hall	112 days	Tue 9/5/17	Wed 2/14/18	Thu 10/26/17	Fri 4/6/18	NA	NA	0%	37 days		
104	Foundations	15 days	Tue 9/5/17	Mon 9/25/17	Thu 10/26/17	Wed 11/15/17	NA	NA	0%	37 days	95	105,
105	Install underslab rough in	12 days	Tue 9/26/17	Wed 10/11/17	Thu 11/16/17	Tue 12/5/17	NA	NA	0%	37 days	104,63,78	106
106	Prep and pour slab on grade	5 days	Thu 10/12/17	Wed 10/18/17	Wed 12/6/17	Tue 12/12/17	NA	NA	0%	37 days	105	107
107	Podium Structure	25 days	Thu 10/19/17	Wed 11/22/17	Wed 12/13/17	Fri 1/19/18	NA	NA	0%	37 days	106,38	109,
108	Dining structure & roof framing	3 wks	Thu 10/26/17	Wed 11/15/17	Wed 12/20/17	Fri 1/12/18	NA	NA	0%	37 days	107SS+1 wk	109
109	Top out structure	0 days	Wed 11/22/17	Wed 11/22/17	Fri 1/19/18	Fri 1/19/18	NA	NA	0%	37 days	107,108	110F
110	Frame and sheath building exterior	13 days	Wed 11/29/17	Fri 12/15/17	Wed 1/24/18	Fri 2/9/18	NA	NA	0%	37 days	109FF+15 days	112F days
111	Install roofing system	15 days	Mon 12/4/17	Fri 12/22/17	Mon 1/29/18	Fri 2/16/18	NA	NA	0%	37 days	110FF+5 days,	113
112	Install glass and glazing	20 days	Mon 12/11/17	Wed 1/10/18	Mon 2/5/18	Fri 3/2/18	NA	NA	0%	37 days	110FF+15 days,	113,
113	Building dry-in	0 days	Wed 1/10/18	Wed 1/10/18	Fri 3/2/18	Fri 3/2/18	NA	NA	0%	37 days	112,111	165
114	Install exterior finishes	35 days	Wed 12/27/17	Wed 2/14/18	Mon 2/19/18	Fri 4/6/18	NA	NA	0%	37 days	112FS-10 days,	255,
115	Student Housing	166 days	Tue 9/12/17	Tue 5/8/18	Thu 11/2/17	Fri 6/29/18	NA	NA	0%	37 days		
116	Sequence One	156 days	Tue 9/12/17	Tue 4/24/18	Thu 11/2/17	Fri 6/15/18	NA	NA	0%	37 days		
117	Foundations	10 days	Tue 9/12/17	Mon 9/25/17	Thu 11/2/17	Wed 11/15/17	NA	NA	0%	37 days	104SS+5 days,	118F
118	Install underslab rough in	12 days	Tue 9/19/17	Wed 10/4/17	Thu 11/9/17	Tue 11/28/17	NA	NA	0%	37 days	117FS-1 wk,	63,120
119	Stair shafts	10 days	Tue 9/26/17	Mon 10/9/17	Thu 11/16/17	Fri 12/1/17	NA	NA	0%	37 days	117	120
120	Prep and pour slab on grade	7 days	Tue 10/10/17	Wed 10/18/17	Mon 12/4/17	Tue 12/12/17	NA	NA	0%	37 days	118,119	121
121	1st fl wall framing	9 days	Thu 10/19/17	Tue 10/31/17	Wed 12/13/17	Wed 12/27/17	NA	NA	0%	37 days	120,38	122F
122	2nd fl trusses / decking	6 days	Mon 10/30/17	Mon 11/6/17	Fri 12/22/17	Wed 1/3/18	NA	NA	0%	37 days	121FS-2 days	123
123	2nd fl wall framing	9 days	Tue 11/7/17	Fri 11/17/17	Thu 1/4/18	Tue 1/16/18	NA	NA	0%	37 days	122	124F
124	3rd fl trusses / decking	6 days	Thu 11/16/17	Mon 11/27/17	Mon 1/15/18	Mon 1/22/18	NA	NA	0%	37 days	123FS-2 days	125,
125	3rd fl wall framing	9 days	Tue 11/28/17	Fri 12/8/17	Tue 1/23/18	Fri 2/2/18	NA	NA	0%	37 days	124	126F
126	4th fl trusses / decking	6 days	Thu 12/7/17	Thu 12/14/17	Thu 2/1/18	Thu 2/8/18	NA	NA	0%	37 days	125FS-2 days	127

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
127	4th fl wall framing	9 days	Fri 12/15/17	Fri 12/29/17	Fri 2/9/18	Wed 2/21/18	NA	NA	0%	37 days	126	128F
128	Roof trusses / decking	12 days	Thu 12/28/17	Mon 1/15/18	Tue 2/20/18	Wed 3/7/18	NA	NA	0%	37 days	127FS-2 days	129F
129	Exterior sheathing	18 days	Wed 12/27/17	Mon 1/22/18	Mon 2/19/18	Wed 3/14/18	NA	NA	0%	37 days	124,128FF+5 d	130F
130	Air weather barrier	10 days	Tue 1/16/18	Mon 1/29/18	Thu 3/8/18	Wed 3/21/18	NA	NA	0%	37 days	129FF+5 days	131F
131	Windows	5 days	Fri 1/26/18	Thu 2/1/18	Tue 3/20/18	Mon 3/26/18	NA	NA	0%	37 days	130FF+3 days,134,	
132	Roofing	12 days	Tue 1/16/18	Wed 1/31/18	Thu 3/8/18	Fri 3/23/18	NA	NA	0%	37 days	128,43	133
133	Building Dry In	0 days	Thu 2/1/18	Thu 2/1/18	Mon 3/26/18	Mon 3/26/18	NA	NA	0%	37 days	131,132	185F
134	Stone	25 days	Fri 2/2/18	Thu 3/8/18	Tue 3/27/18	Mon 4/30/18	NA	NA	0%	37 days	131,48	135F
135	Siding	20 days	Fri 2/16/18	Thu 3/15/18	Tue 4/10/18	Mon 5/7/18	NA	NA	0%	37 days	134FF+5 days,136F	
136	Aluminum panels	25 days	Fri 2/23/18	Thu 3/29/18	Tue 4/17/18	Mon 5/21/18	NA	NA	0%	37 days	135FF+10 days	137
137	Caulking	8 days	Fri 3/30/18	Tue 4/10/18	Tue 5/22/18	Fri 6/1/18	NA	NA	0%	37 days	134,135,136	138F
138	Paint	15 days	Wed 4/4/18	Tue 4/24/18	Fri 5/25/18	Fri 6/15/18	NA	NA	0%	37 days	137FS-5 days	255
139	Sequence Two	156 days	Tue 9/26/17	Tue 5/8/18	Thu 11/16/17	Fri 6/29/18	NA	NA	0%	37 days		
140	Foundations	5 days	Tue 9/26/17	Mon 10/2/17	Thu 11/16/17	Wed 11/22/17	NA	NA	0%	37 days	117,104	141F
141	Install underslab rough in	12 days	Fri 9/29/17	Mon 10/16/17	Tue 11/21/17	Fri 12/8/17	NA	NA	0%	37 days	140FS-2 days	143
142	Stair / elevator shafts	17 days	Tue 10/3/17	Wed 10/25/17	Mon 11/27/17	Tue 12/19/17	NA	NA	0%	37 days	140	143
143	Prep and pour slab on grade	7 days	Thu 10/26/17	Fri 11/3/17	Wed 12/20/17	Tue 1/2/18	NA	NA	0%	37 days	141,142	144
144	1st fl wall framing	7 days	Mon 11/6/17	Tue 11/14/17	Wed 1/3/18	Thu 1/11/18	NA	NA	0%	37 days	143	145
145	2nd fl trusses / decking	5 days	Wed 11/15/17	Tue 11/21/17	Fri 1/12/18	Thu 1/18/18	NA	NA	0%	37 days	144	146
146	2nd fl wall framing	8 days	Mon 11/27/17	Wed 12/6/17	Mon 1/22/18	Wed 1/31/18	NA	NA	0%	37 days	145,107	147F
147	3rd fl trusses / decking	5 days	Tue 12/5/17	Mon 12/11/17	Tue 1/30/18	Mon 2/5/18	NA	NA	0%	37 days	146FS-2 days	148
148	3rd fl wall framing	8 days	Tue 12/12/17	Thu 12/21/17	Tue 2/6/18	Thu 2/15/18	NA	NA	0%	37 days	147	149F
149	4th fl trusses / decking	5 days	Wed 12/20/17	Thu 12/28/17	Wed 2/14/18	Tue 2/20/18	NA	NA	0%	37 days	148FS-2 days	150
150	4th fl wall framing	8 days	Fri 12/29/17	Wed 1/10/18	Wed 2/21/18	Fri 3/2/18	NA	NA	0%	37 days	149	151F
151	Roof trusses / decking	10 days	Tue 1/9/18	Mon 1/22/18	Thu 3/1/18	Wed 3/14/18	NA	NA	0%	37 days	150FS-2 days	155,
152	Exterior sheathing	18 days	Thu 1/4/18	Mon 1/29/18	Mon 2/26/18	Wed 3/21/18	NA	NA	0%	37 days	148,151FF+5 d	153F
153	Air weather barrier	10 days	Tue 1/23/18	Mon 2/5/18	Thu 3/15/18	Wed 3/28/18	NA	NA	0%	37 days	152FF+5 days	154F
154	Windows	5 days	Fri 2/2/18	Thu 2/8/18	Tue 3/27/18	Mon 4/2/18	NA	NA	0%	37 days	153FF+3 days	157,
155	Roofing	12 days	Tue 1/23/18	Wed 2/7/18	Thu 3/15/18	Fri 3/30/18	NA	NA	0%	37 days	151	156
156	Building Dry In	0 days	Thu 2/8/18	Thu 2/8/18	Mon 4/2/18	Mon 4/2/18	NA	NA	0%	37 days	154,155	
157	Stone	30 days	Fri 2/9/18	Thu 3/22/18	Tue 4/3/18	Mon 5/14/18	NA	NA	0%	37 days	154	158F
158	Siding	20 days	Fri 3/2/18	Thu 3/29/18	Tue 4/24/18	Mon 5/21/18	NA	NA	0%	37 days	157FF+5 days	159F
159	Aluminum panels	25 days	Fri 3/9/18	Thu 4/12/18	Tue 5/1/18	Tue 6/5/18	NA	NA	0%	37 days	158FF+10 days	160
160	Caulking	8 days	Fri 4/13/18	Tue 4/24/18	Wed 6/6/18	Fri 6/15/18	NA	NA	0%	37 days	157,158,159	161F

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
161	Paint	15 days	Wed 4/18/18	Tue 5/8/18	Mon 6/11/18	Fri 6/29/18	NA	NA	0%	37 days	160FS-5 days	255
162	Interior Construction	183 days	Mon 12/11/17	Wed 8/29/18	Mon 2/5/18	Mon 10/22/18	NA	NA	0%	37 days		
163	Dining Hall	181 days	Mon 12/11/17	Mon 8/27/18	Mon 2/5/18	Thu 10/18/18	NA	NA	0%	37 days		
164	Frame interior partitions	20 days	Mon 12/11/17	Wed 1/10/18	Mon 2/5/18	Fri 3/2/18	NA	NA	0%	37 days	110FS-5 days	165
165	Install in wall rough	25 days	Thu 1/11/18	Wed 2/14/18	Mon 3/5/18	Fri 4/6/18	NA	NA	0%	37 days	164FS-5 days,166	166
166	Wall inspections	1 day	Thu 2/15/18	Thu 2/15/18	Mon 4/9/18	Mon 4/9/18	NA	NA	0%	37 days	165	167
167	Insulate walls	5 days	Fri 2/16/18	Thu 2/22/18	Tue 4/10/18	Mon 4/16/18	NA	NA	0%	37 days	166	168
168	Hang sheetrock	15 days	Tue 2/20/18	Mon 3/12/18	Thu 4/12/18	Wed 5/2/18	NA	NA	0%	37 days	167FS-3 days	169
169	Frame ceilings	12 days	Thu 3/8/18	Fri 3/23/18	Mon 4/30/18	Tue 5/15/18	NA	NA	0%	37 days	168FS-3 days	170
170	Hang ceilings	10 days	Mon 3/26/18	Fri 4/6/18	Wed 5/16/18	Wed 5/30/18	NA	NA	0%	37 days	169	172
171	Install door frames	7 days	Tue 3/13/18	Wed 3/21/18	Thu 5/3/18	Fri 5/11/18	NA	NA	0%	37 days	168	172
172	Finish sheetrock	17 days	Mon 4/2/18	Tue 4/24/18	Wed 5/23/18	Fri 6/15/18	NA	NA	0%	37 days	170FS-5 days,173	173
173	Prime paint	15 days	Fri 4/13/18	Thu 5/3/18	Wed 6/6/18	Tue 6/26/18	NA	NA	0%	37 days	172FS-8 days	174
174	Install hard tile	20 days	Fri 4/20/18	Thu 5/17/18	Wed 6/13/18	Wed 7/11/18	NA	NA	0%	37 days	173FS-10 days	176
175	Install Kitchen Equipment	15 days	Fri 5/18/18	Fri 6/8/18	Thu 7/12/18	Wed 8/1/18	NA	NA	0%	37 days	174	179
176	Install millwork	25 days	Fri 5/18/18	Fri 6/22/18	Thu 7/12/18	Wed 8/15/18	NA	NA	0%	37 days	173FS-5 days,178	178
177	Conditioned air	2 wks	Fri 5/4/18	Thu 5/17/18	Wed 6/27/18	Wed 7/11/18	NA	NA	0%	37 days	173	176
178	Hang doors and install hardware	10 days	Mon 6/25/18	Mon 7/9/18	Thu 8/16/18	Wed 8/29/18	NA	NA	0%	37 days	173,176	179
179	Finish paint	20 days	Wed 6/27/18	Wed 7/25/18	Mon 8/20/18	Mon 9/17/18	NA	NA	0%	37 days	178FS-8 days,180	180
180	Trim out MEFPF	20 days	Thu 7/12/18	Wed 8/8/18	Tue 9/4/18	Mon 10/1/18	NA	NA	0%	37 days	179FS-10 days	181
181	Rough clean	8 days	Thu 8/2/18	Mon 8/13/18	Tue 9/25/18	Thu 10/4/18	NA	NA	0%	37 days	180FS-5 days	182
182	Contractor punch	10 days	Tue 8/14/18	Mon 8/27/18	Fri 10/5/18	Thu 10/18/18	NA	NA	0%	37 days	181	257
183	Student Housing	152 days	Fri 1/26/18	Wed 8/29/18	Tue 3/20/18	Mon 10/22/18	NA	NA	0%	37 days		
184	Level 01	119 days	Fri 1/26/18	Fri 7/13/18	Tue 3/20/18	Wed 9/5/18	NA	NA	0%	37 days		
185	Install in wall & ceiling rough	15 days	Fri 1/26/18	Thu 2/15/18	Tue 3/20/18	Mon 4/9/18	NA	NA	0%	37 days	133FS-5 days	186
186	Wall & ceiling inspections	3 days	Fri 2/16/18	Tue 2/20/18	Tue 4/10/18	Thu 4/12/18	NA	NA	0%	37 days	185	187
187	Insulate walls & ceilings	4 days	Wed 2/21/18	Mon 2/26/18	Fri 4/13/18	Wed 4/18/18	NA	NA	0%	37 days	186	188
188	Hang sheetrock	12 days	Fri 2/23/18	Mon 3/12/18	Tue 4/17/18	Wed 5/2/18	NA	NA	0%	37 days	187FS-2 days	189
189	Install door frames	5 days	Tue 3/13/18	Mon 3/19/18	Thu 5/3/18	Wed 5/9/18	NA	NA	0%	37 days	188	190
190	Finish sheetrock	12 days	Tue 3/20/18	Wed 4/4/18	Thu 5/10/18	Fri 5/25/18	NA	NA	0%	37 days	189	191
191	Prime paint	8 days	Thu 4/5/18	Mon 4/16/18	Tue 5/29/18	Thu 6/7/18	NA	NA	0%	37 days	190	192
192	Install hard flooring	15 days	Tue 4/17/18	Mon 5/7/18	Fri 6/8/18	Thu 6/28/18	NA	NA	0%	37 days	191	194
193	Conditioned air	1 wk	Tue 4/10/18	Mon 4/16/18	Fri 6/1/18	Thu 6/7/18	NA	NA	0%	37 days	191FF	194
194	Install millwork & trim	12 days	Tue 5/8/18	Wed 5/23/18	Fri 6/29/18	Tue 7/17/18	NA	NA	0%	37 days	193,192	195

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
195	Hang doors and install hardware & accessories	10 days	Thu 5/10/18	Wed 5/23/18	Tue 7/3/18	Tue 7/17/18	NA	NA	0%	37 days	194SS+2 days	196F wk
196	Finish paint	15 days	Thu 5/17/18	Thu 6/7/18	Wed 7/11/18	Tue 7/31/18	NA	NA	0%	37 days	195FS-1 wk	197F
197	Trim out MEPFP	15 days	Fri 6/1/18	Thu 6/21/18	Wed 7/25/18	Tue 8/14/18	NA	NA	0%	37 days	196FS-1 wk	199,
198	Install soft flooring	4 days	Fri 6/22/18	Wed 6/27/18	Wed 8/15/18	Mon 8/20/18	NA	NA	0%	37 days	197	
199	Rough clean	5 days	Fri 6/22/18	Thu 6/28/18	Wed 8/15/18	Tue 8/21/18	NA	NA	0%	37 days	197	200
200	Contractor punch	10 days	Fri 6/29/18	Fri 7/13/18	Wed 8/22/18	Wed 9/5/18	NA	NA	0%	37 days	199	257
201	Level 02	122 days	Fri 2/9/18	Wed 8/1/18	Tue 4/3/18	Mon 9/24/18	NA	NA	0%	37 days		
202	Install in wall & ceiling rough	15 days	Fri 2/9/18	Thu 3/1/18	Tue 4/3/18	Mon 4/23/18	NA	NA	0%	37 days	185FS-5 days	203,
203	Wall & ceiling inspections	3 days	Fri 3/2/18	Tue 3/6/18	Tue 4/24/18	Thu 4/26/18	NA	NA	0%	37 days	202	204
204	Insulate walls & ceilings	5 days	Wed 3/7/18	Tue 3/13/18	Fri 4/27/18	Thu 5/3/18	NA	NA	0%	37 days	203	205F
205	Hang sheetrock	13 days	Mon 3/12/18	Wed 3/28/18	Wed 5/2/18	Fri 5/18/18	NA	NA	0%	37 days	204FS-2 days	206
206	Install door frames	5 days	Thu 3/29/18	Wed 4/4/18	Mon 5/21/18	Fri 5/25/18	NA	NA	0%	37 days	205	207S
207	Finish sheetrock	12 days	Thu 3/29/18	Fri 4/13/18	Mon 5/21/18	Wed 6/6/18	NA	NA	0%	37 days	206SS	208
208	Prime paint	10 days	Mon 4/16/18	Fri 4/27/18	Thu 6/7/18	Wed 6/20/18	NA	NA	0%	37 days	207	209
209	Gypcrete floors	4 days	Mon 4/30/18	Thu 5/3/18	Thu 6/21/18	Tue 6/26/18	NA	NA	0%	37 days	208	210
210	Install hard flooring	15 days	Fri 5/4/18	Thu 5/24/18	Wed 6/27/18	Wed 7/18/18	NA	NA	0%	37 days	209	211F
211	Conditioned air	1 wk	Fri 5/18/18	Thu 5/24/18	Thu 7/12/18	Wed 7/18/18	NA	NA	0%	37 days	210FF	212
212	Install millwork & trim	12 days	Fri 5/25/18	Tue 6/12/18	Thu 7/19/18	Fri 8/3/18	NA	NA	0%	37 days	211	213S
213	Hang doors and install hardware & accessories	10 days	Wed 5/30/18	Tue 6/12/18	Mon 7/23/18	Fri 8/3/18	NA	NA	0%	37 days	212SS+2 days	214F wk
214	Finish paint	15 days	Wed 6/6/18	Tue 6/26/18	Mon 7/30/18	Fri 8/17/18	NA	NA	0%	37 days	213FS-1 wk	215F
215	Trim out MEPFP	15 days	Wed 6/20/18	Wed 7/11/18	Mon 8/13/18	Fri 8/31/18	NA	NA	0%	37 days	214FS-1 wk	216F
216	Install soft flooring	5 days	Mon 7/9/18	Fri 7/13/18	Wed 8/29/18	Wed 9/5/18	NA	NA	0%	37 days	215FS-3 days	217F
217	Rough clean	6 days	Wed 7/11/18	Wed 7/18/18	Fri 8/31/18	Mon 9/10/18	NA	NA	0%	37 days	216FS-3 days	218
218	Contractor punch	10 days	Thu 7/19/18	Wed 8/1/18	Tue 9/11/18	Mon 9/24/18	NA	NA	0%	37 days	217	257
219	Level 03	122 days	Fri 2/23/18	Wed 8/15/18	Tue 4/17/18	Mon 10/8/18	NA	NA	0%	37 days		
220	Install in wall & ceiling rough	15 days	Fri 2/23/18	Thu 3/15/18	Tue 4/17/18	Mon 5/7/18	NA	NA	0%	37 days	202FS-5 days	221,
221	Wall & ceiling inspections	3 days	Fri 3/16/18	Tue 3/20/18	Tue 5/8/18	Thu 5/10/18	NA	NA	0%	37 days	220	222
222	Insulate walls & ceilings	5 days	Wed 3/21/18	Tue 3/27/18	Fri 5/11/18	Thu 5/17/18	NA	NA	0%	37 days	221	223F
223	Hang sheetrock	13 days	Mon 3/26/18	Wed 4/11/18	Wed 5/16/18	Mon 6/4/18	NA	NA	0%	37 days	222FS-2 days	224
224	Install door frames	4 days	Thu 4/12/18	Tue 4/17/18	Tue 6/5/18	Fri 6/8/18	NA	NA	0%	37 days	223	225S
225	Finish sheetrock	12 days	Thu 4/12/18	Fri 4/27/18	Tue 6/5/18	Wed 6/20/18	NA	NA	0%	37 days	224SS	226
226	Prime paint	10 days	Mon 4/30/18	Fri 5/11/18	Thu 6/21/18	Thu 7/5/18	NA	NA	0%	37 days	225	227
227	Gypcrete floors	4 days	Mon 5/14/18	Thu 5/17/18	Fri 7/6/18	Wed 7/11/18	NA	NA	0%	37 days	226	228
228	Install hard flooring	15 days	Fri 5/18/18	Fri 6/8/18	Thu 7/12/18	Wed 8/1/18	NA	NA	0%	37 days	227	229F

Life University
Student Housing
Exhibit "C" - GMP Schedule

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Actual Start	Actual Finish	% Complete	Start Variance	Predecessors	Successors
229	Conditioned air	1 wk	Mon 6/4/18	Fri 6/8/18	Thu 7/26/18	Wed 8/1/18	NA	NA	0%	37 days	228FF	230
230	Install millwork & trim	10 days	Mon 6/11/18	Fri 6/22/18	Thu 8/2/18	Wed 8/15/18	NA	NA	0%	37 days	229	231S
231	Hang doors and install hardware & accessories	10 days	Wed 6/13/18	Tue 6/26/18	Mon 8/6/18	Fri 8/17/18	NA	NA	0%	37 days	230SS+2 days	232F wk
232	Finish paint	15 days	Wed 6/20/18	Wed 7/11/18	Mon 8/13/18	Fri 8/31/18	NA	NA	0%	37 days	231FS-1 wk	233F
233	Trim out MEPFP	15 days	Thu 7/5/18	Wed 7/25/18	Mon 8/27/18	Mon 9/17/18	NA	NA	0%	37 days	232FS-1 wk	234F
234	Install soft flooring	5 days	Mon 7/23/18	Fri 7/27/18	Thu 9/13/18	Wed 9/19/18	NA	NA	0%	37 days	233FS-3 days	235F
235	Rough clean	6 days	Wed 7/25/18	Wed 8/1/18	Mon 9/17/18	Mon 9/24/18	NA	NA	0%	37 days	234FS-3 days	236
236	Contractor punch	10 days	Thu 8/2/18	Wed 8/15/18	Tue 9/25/18	Mon 10/8/18	NA	NA	0%	37 days	235	257F
237	Level 04	122 days	Fri 3/9/18	Wed 8/29/18	Tue 5/1/18	Mon 10/22/18	NA	NA	0%	37 days		
238	Install in wall & ceiling rough	15 days	Fri 3/9/18	Thu 3/29/18	Tue 5/1/18	Mon 5/21/18	NA	NA	0%	37 days	220FS-5 days	239
239	Wall & ceiling inspections	3 days	Fri 3/30/18	Tue 4/3/18	Tue 5/22/18	Thu 5/24/18	NA	NA	0%	37 days	238	240
240	Insulate walls & ceilings	5 days	Wed 4/4/18	Tue 4/10/18	Fri 5/25/18	Fri 6/1/18	NA	NA	0%	37 days	239	241F
241	Hang sheetrock	13 days	Mon 4/9/18	Wed 4/25/18	Thu 5/31/18	Mon 6/18/18	NA	NA	0%	37 days	240FS-2 days	242
242	Install door frames	5 days	Thu 4/26/18	Wed 5/2/18	Tue 6/19/18	Mon 6/25/18	NA	NA	0%	37 days	241	243S
243	Finish sheetrock	12 days	Thu 4/26/18	Fri 5/11/18	Tue 6/19/18	Thu 7/5/18	NA	NA	0%	37 days	242SS	244
244	Prime paint	10 days	Mon 5/14/18	Fri 5/25/18	Fri 7/6/18	Thu 7/19/18	NA	NA	0%	37 days	243	245
245	Gypcrete floors	4 days	Tue 5/29/18	Fri 6/1/18	Fri 7/20/18	Wed 7/25/18	NA	NA	0%	37 days	244	246
246	Install hard flooring	15 days	Mon 6/4/18	Fri 6/22/18	Thu 7/26/18	Wed 8/15/18	NA	NA	0%	37 days	245	247F
247	Conditioned air	1 wk	Mon 6/18/18	Fri 6/22/18	Thu 8/9/18	Wed 8/15/18	NA	NA	0%	37 days	246FF	248
248	Install millwork & trim	10 days	Mon 6/25/18	Mon 7/9/18	Thu 8/16/18	Wed 8/29/18	NA	NA	0%	37 days	247	249S
249	Hang doors and install hardware & accessories	10 days	Wed 6/27/18	Wed 7/11/18	Mon 8/20/18	Fri 8/31/18	NA	NA	0%	37 days	248SS+2 days	250F wk
250	Finish paint	15 days	Thu 7/5/18	Wed 7/25/18	Mon 8/27/18	Mon 9/17/18	NA	NA	0%	37 days	249FS-1 wk	251F
251	Trim out MEPFP	15 days	Thu 7/19/18	Wed 8/8/18	Tue 9/11/18	Mon 10/1/18	NA	NA	0%	37 days	250FS-1 wk	252F
252	Install soft flooring	5 days	Mon 8/6/18	Fri 8/10/18	Thu 9/27/18	Wed 10/3/18	NA	NA	0%	37 days	251FS-3 days	253F
253	Rough clean	6 days	Wed 8/8/18	Wed 8/15/18	Mon 10/1/18	Mon 10/8/18	NA	NA	0%	37 days	252FS-3 days	254
254	Contractor punch	10 days	Thu 8/16/18	Wed 8/29/18	Tue 10/9/18	Mon 10/22/18	NA	NA	0%	37 days	253	257F
255	Obtain Final Inspections	10 days	Mon 8/20/18	Fri 8/31/18	Thu 10/11/18	Wed 10/24/18	NA	NA	0%	37 days	252,234,216,1	256
256	Substantial Completion	0 days	Fri 8/31/18	Fri 8/31/18	Wed 10/24/18	Wed 10/24/18	NA	NA	0%	37 days	255	
257	OAC punch	15 days	Thu 8/16/18	Thu 9/6/18	Tue 10/9/18	Mon 10/29/18	NA	NA	0%	37 days	254FS-10 days	258
258	Final clean	10 days	Fri 9/7/18	Thu 9/20/18	Tue 10/30/18	Mon 11/12/18	NA	NA	0%	37 days	257	259F
259	Install FFE	15 days	Tue 9/11/18	Mon 10/1/18	Thu 11/1/18	Wed 11/21/18	NA	NA	0%	37 days	258FS-8 days	260
260	Final completion	0 days	Mon 10/1/18	Mon 10/1/18	Wed 11/21/18	Wed 11/21/18	NA	NA	0%	37 days	259	